



ENGINEERS JOINT CONTRACT DOCUMENTS COMMITTEE		Contractor's Application for Payment No.		TWO (2) rev. 2	
To	City of La Vista, Nebraska	Application Period	3-24-18 to 4-6-18	Application Date	4/6/2018
(Owner)		From (Contractor)	Vierigger Electric Co	Via (Engineer)	Olsen Associates
Project	96th & Brentwood Traffic Signal	Contract			
Owner's Contract No.	PNST-16-001	Contractor's Project No.	41007	Engineer's Project No.	017-1779

Application For Payment
Change Order Summary

Approved Change Orders		1. ORIGINAL CONTRACT PRICE	
Number	Additions		
ONE		2. Net change by Change Order	\$ 306,470.16
		3. Current Contract Price (Line 1 + 2)	\$ -5418.00
		4. TOTAL COMPLETED AND STORED TO DATE	\$ 306,052.16
		(Column F total on Progress Estimates)	\$ 306,052.16
		5. RETAINAGE	
		a. 10% X \$143,684.40 Work Completed	\$ 14,368.44
		b. 10% X \$45,972.00 Stored Material	\$ 4,597.20
		c. Total Retainage (Line 5a + Line 5b)	\$ 18,965.64
		6. AMOUNT ELIGIBLE TO DATE (Line 4 - Line 5c)	\$ 318,187.44
		7. LESS PREVIOUS PAYMENTS (Line 6 from prior Application)	\$ 519,000.85
		8. AMOUNT DUE THIS APPLICATION	\$ 575,186.59
		9. BALANCE TO FINISH, PLUS RETAINAGE	
		(Column G total on Progress Estimates + Line 5c above)	\$
TOTALS			
NET CHANGE BY			
CHANGE ORDERS			

Contractor's Certification	
The undersigned Contractor certifies, to the best of its knowledge, the following: (1) All previous progress payments received from Owner on account of Work done under the Contract have been applied on account to discharge Contractor's legitimate obligations incurred in connection with the Work covered by prior Applications for Payment. (2) Title to all Work, materials and equipment incorporated in said Work, or otherwise listed in or covered by this Application for Payment, will pass to Owner at time of payment free and clear of all liens, security interests, and encumbrances (except such as are covered by a bond acceptable to Owner indemnifying Owner against any such liens, security interest, or encumbrances); and (3) All the Work covered by this Application for Payment is in accordance with the Contract Documents and is not defective.	
Contractor's Signature 	Date 4-6-18

Payment of \$ 75,186.59 (Line 8 or other - attach explanation of the other amount)
is recommended by (Engineer) 4/9/18 (Date)
O.K. to pay PNK 4-10-2018 05.71.0883.003

A-10

Consent Agenda 4/17/18

VIERREGGER ELECTRIC CO.

4349 S. 139th Street
OMAHA, NEBRASKA 68137

(402) 896-8008 FAX (402) 896-6559

CONTRACT FOR: 16001 Electrical

ORIGINAL CONTRACT PAGE 1

PROJECT: *91th & Brentwood Traffic Signals*

PROJECT NO: PWS-16-001

VENDOR NO.:

PAGE NO: 2

TO: 3

APPLICATION NUMBER: 2

APPLICATION DATE: 4-6-18

PERIOD FROM: 3-24-18 TO: 4-6-18

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D		E		F		G TOTAL COMPLETE AND STORED TO DATE (D+E+F)	H BALANCE TO FINISH (C-G)	I RETAINAGE
			PREVIOUS APPLICATIONS	WORK COMPLETED THIS APPLICATION		WORK IN PLACE	STORED MATERIALS				
Current Quantities Shown in Parentheses											
1	Mobilization	21,442.00	21,442.00		0.00			0.00	21,442.00	0.00	2,144.20
2	Landscaping	11,830.00	0.00		0.00			0.00	0.00	11,830.00	0.00
3	Remove Pavement	5,484.16	6,086.08		0.00			0.00	6,086.08	(601.92)	608.61
4	Remove Median Surfacing	1,860.04	1,860.04		0.00			0.00	1,860.04	0.00	186.00
5	Remove Sidewalk (493 SF)	1,478.99	833.16		645.83			0.00	1,478.99	(0.00)	147.90
6	Saw Cut - Full Depth	3,859.68	3,859.68		0.00			0.00	3,859.68	(0.00)	385.97
7	Remove Monument Sign	5,980.00	5,980.00		0.00			0.00	5,980.00	0.00	598.00
8	Relocate Monument Sign	1,870.00	0.00		0.00			0.00	0.00	1,870.00	0.00
9	Clearing and Grubbing	4,382.40	4,382.40		0.00			0.00	4,382.40	0.00	438.24
10	Remove Curb Inlet	685.30	685.30		0.00			0.00	685.30	0.00	68.53
11	Remove Sewer Pipe	749.50	749.50		0.00			0.00	749.50	1,744.00	74.95
12	Drill and Grout Tie Bars	1,039.44	1,039.44		0.00			0.00	1,039.44	0.00	103.94
13	Construct 8" Concrete (45 SY)	28,327.31	25,500.86		2,826.45			0.00	28,327.31	0.00	2,832.73
14	Construct 6" Median (956 SF)	7,999.58	0.00		7,867.88			0.00	7,867.88	131.68	786.79
15	Construct 6" Imprinted	2,085.83	1,361.41		0.00			0.00	1,361.41	724.42	136.14
16	Construct 6" Sidewalk (310 SF)	4,265.70	2,436.70		1,829.00			0.00	4,265.70	(0.00)	426.57
17	Construct Curb & Gutter	8,287.06	5,218.95		0.00			0.00	5,218.95	3,068.11	521.90
18	Construct Curb Inlet	3,652.00	3,652.00		0.00			0.00	3,652.00	0.00	365.20
19	Construct 18" Conc Collar	574.20	574.20		0.00			0.00	574.20	0.00	57.42
20	Construct 18" RCP	2,230.14	2,230.14		0.00			0.00	2,230.14	(0.00)	223.01
21	Aggregate Bedding (22 LF)	198.66	0.00		198.66			0.00	198.66	0.00	19.87
22	Construct Curb Ramp (96 SF)	3,623.04	1,811.52		1,811.52			0.00	3,623.04	0.00	362.30
23	Detectable Warning Panel (32 SF)	1,056.00	528.00		528.00			0.00	1,056.00	0.00	105.60
24	5" White Tape	1,178.72	0.00		0.00			0.00	0.00	1,178.72	0.00
25	10" White Tape	1,698.18	0.00		0.00			0.00	0.00	1,698.18	0.00
26	12" White Tape	219.00	0.00		0.00			0.00	0.00	219.00	0.00
27	18" White Tape	2,638.79	0.00		0.00			0.00	0.00	2,638.79	0.00
28	24" White Tape	9,328.00	0.00		0.00			0.00	0.00	9,328.00	0.00
29	White Arrow	2,178.00	0.00		0.00			0.00	0.00	2,178.00	0.00
30	White Only	1,320.00	0.00		0.00			0.00	0.00	1,320.00	0.00
31	Posts & Signs	825.00	0.00		0.00			0.00	0.00	825.00	0.00
Original Contract Totals or Page 1 Total			142,346.70	90,231.38	15,707.34	0.00		0.00	105,938.72	38,151.98	10,593.87

VIERREGGER ELECTRIC CO.

4349 S. 139th Street
OMAHA, NEBRASKA 68137
(402) 896-8008 FAX (402) 896-6559

ORIGINAL CONTRACT PAGE 1

PROJECT: *96th & Breckwood Traffic Signals*
PROJECT NO: *PWST - 11-001*
VENDOR NO.:

PAGE NO: 3 TO: 3

APPLICATION NUMBER: 2 rev 2

APPLICATION DATE: 4-6-18

CONTRACT FOR: 16001 Electrical

PERIOD FROM: 3-21-18 TO: 4-6-18

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D	E WORK COMPLETED THIS APPLICATION		F STORED MATERIALS	G TOTAL COMPLETE AND STORED TO DATE (D+E+F)	% G/C	H BALANCE TO FINISH (C-G)	I RETAINAGE
				PREVIOUS APPLICATIONS	WORK IN PLACE					
32	Pedestal Pole, Type PP-4	11,646.00	0.00	0.00	0.00	0.00	0.00	0	11,646.00	0.00
33	MP-45 Pole	11,883.00	2,970.75	0.00	0.00	0.00	2,970.75	25	8,912.25	297.08
34	CMP-40-12-40 Pole	10,911.00	2,727.75	0.00	0.00	0.00	2,727.75	25	8,183.25	272.78
35	CMP-50-12-40 Pole	27,090.00	6,772.50	0.00	0.00	0.00	6,772.50	25	20,317.50	677.25
36	TS-1 Traffic Signal	4,944.00	0.00	0.00	0.00	0.00	0.00		0.00	0.00
37	TS-1A Traffic Signal	2,944.00	0.00	0.00	0.00	0.00	0.00		0.00	0.00
38	TS-1LF Traffic Signal	1,892.00	0.00	0.00	0.00	0.00	0.00		0.00	0.00
39	TS-1LFF Traffic Signal	2,178.00	0.00	0.00	0.00	0.00	0.00		0.00	0.00
40	PS-1 Ped Signal	5,192.00	0.00	0.00	0.00	0.00	0.00	0	5,192.00	0.00
41	PPB Pushbutton	2,152.00	0.00	0.00	0.00	0.00	0.00	0	2,152.00	0.00
42	Controller	13,015.00	0.00	0.00	0.00	0.00	0.00	0	0.00	0.00
43	Controller Cabinet	2,450.00	0.00	0.00	0.00	0.00	0.00	0	0.00	0.00
44	PB-6 Pull Box	2,988.00	2,988.00	0.00	0.00	0.00	2,988.00	0	0.00	298.80
45	2" Conduit Trenched (125 LF)	916.40	916.40	987.50	0.00	0.00	1,903.90	0	0.00	190.39
46	3" Conduit Bored	13,625.28	13,625.28	0.00	0.00	0.00	13,625.28	0	0.00	1,362.53
47	Service Cable	495.00	0.00	0.00	0.00	0.00	0.00	0	0.00	0.00
48	Service Entrance Cable (225 LF)	460.00	0.00	517.50	0.00	0.00	517.50	0	0.00	51.75
49	Service Disconnect Ped (1 EA)	4,480.00	0.00	4,480.00	0.00	0.00	4,480.00	0	0.00	448.00
50	16/C Signal Cable	2,594.20	0.00	0.00	0.00	0.00	0.00	0	0.00	0.00
51	Street Light Cable	1,883.63	0.00	0.00	0.00	0.00	0.00	0	0.00	0.00
52	Pushbutton Cable	1,368.51	0.00	0.00	0.00	0.00	0.00	0	0.00	0.00
53	Grounding Cable	515.44	0.00	0.00	0.00	0.00	0.00	0	0.00	0.00
54	200W Street Light Luminaire	1,950.00	0.00	0.00	0.00	0.00	0.00	0	0.00	0.00
55	Install Overhead Signs	4,638.00	0.00	0.00	0.00	0.00	0.00	0	0.00	0.00
56	Radar Vehicle Detection	28,392.00	0.00	0.00	0.00	0.00	0.00	0	0.00	0.00
57	Temp Traffic Control (25% LS)	3,520.00	880.00	880.00	0.00	0.00	1,760.00	0	0.00	176.00
CO-1	Save Two Trees in Item 2	(418.00)	0.00	0.00	0.00	0.00	0.00	0	0.00	0.00
CO-2	Item 2A Planting Soil	2,057.00	0.00	0.00	0.00	0.00	0.00	0	0.00	0.00
CO-3	R&R Curb & Gutter	3,828.00	0.00	0.00	0.00	0.00	0.00	0	0.00	0.00
CO-3	West side landscaping	2,238.50	0.00	0.00	0.00	0.00	0.00	0	0.00	0.00
CO-3	2" PVC Conduit Bored	1,930.00	0.00	0.00	0.00	0.00	0.00	0	0.00	0.00
SM	Stored Materials	0.00	0.00	0.00	0.00	0.00	45,972.00	0	0.00	4,597.20
Original Contract Totals or Page 1 Total		316,105.66	121,112.06	22,572.34	45,972.00	45,972.00	189,656.40	60	94,554.98	18,965.64