



Contractor's Application for Payment No. FOUR (4)	
Application Period	5-5-18 TO 6-22-18
From (Contractor)	Vierregger Electric Co.
Contract	
Owner's Contract No.	PWST-16-001
Contractor's Project No.	41007
Engineer's Project No.	017-1779
Via (Engineer)	Chason Associates
Application Date	6/22/18

Application For Payment
Change Order Summary

Approved Change Orders Number	Additions	Deductions
ONE		\$418.00
TWO	\$4,580.90	
THREE	\$10,536.80	
FOUR	\$550.00	
TOTALS	\$15,667.70	\$418.00
NET CHANGE BY CHANGE ORDERS	\$15,249.70	

1. ORIGINAL CONTRACT PRICE	\$	\$306,470.16
2. Net change by Change Orders	\$	\$15,249.70
3. Current Contract Price (Line 1 + 2)	\$	\$321,719.86
4. TOTAL COMPLETED AND STORED TO DATE (Column M on Progress Estimate)	\$	\$321,719.86
5. RETAINAGE:		
a. 10% X	100% Work Completed	\$
b. X	Stored Material	\$
c. Total Retainage (Line 5a + Line 5b)		\$
6. AMOUNT ELIGIBLE TO DATE (Line 4 - Line 5c)	\$	\$321,719.86
7. LESS PREVIOUS PAYMENTS (Line 6 from prior Applications)	\$	\$255,910.27
8. AMOUNT DUE THIS APPLICATION	\$	\$65,809.59
9. BALANCE TO FINISH, PLUS RETAINAGE	\$	\$

Contractor's Certification	
The undersigned Contractor certifies, to the best of its knowledge, the following: (1) All previous progress payments received from Owner on account of Work done under the Contract have been applied on account to discharge Contractor's legitimate obligations incurred in connection with the Work covered by prior Applications for Payment; (2) Title to all Work, materials and equipment incorporated in said Work, or otherwise listed in or covered by this Application for Payment, will pass to Owner at time of payment free and clear of all liens, security interests, and encumbrances (except such as are covered by a bond acceptable to Owner indemnifying Owner against any such liens, security interests, or encumbrances), and (3) All the Work covered by this Application for Payment is in accordance with the Contract Documents and is not defective	
Vierregger Electric Co.	Date 6-22-18

Payment of \$ 65,809.59

(Line 8 or other - attach explanation of the order amount)

is recommended by [Signature] 6/28/18 (Date)

O.K. to pay

8 MK 6-29-2018

05.71.0883.003

A-7

VIERREGGER ELECTRIC CO.

4349 S. 139th Street
OMAHA, NEBRASKA 68137
(402) 896-8008 FAX (402) 896-6559

CONTRACT FOR: 16001 Electrical

ORIGINAL CONTRACT PAGE 1

PROJECT: 96 to 100 Brestwood Traffic Signals
PROJECT NO: PWST - 16-001
VENDOR NO:

PAGE NO: 2 TO: 3
APPLICATION NUMBER: Four (4) Final
APPLICATION DATE: 6-22-18
PERIOD FROM: 5-5-18 TO: 6-22-18

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D		E		F		G TOTAL COMPLETE AND STORED TO DATE (D+E+F)	H BALANCE TO FINISH (C-G)	I RETAINAGE
			PREVIOUS APPLICATIONS	WORK COMPLETED	WORK IN PLACE	THIS APPLICATION	STORED MATERIALS				
Current Quantities Shown in Parentheses											
1	Mobilization	21,442.00	21,442.00	0.00	0.00	0.00	0.00	0.00	21,442.00	0.00	0.00
2	Landscaping	11,830.00	11,830.00	0.00	0.00	0.00	0.00	0.00	11,830.00	0.00	0.00
2A	Planting Soil	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
3	Remove Pavement	5,484.16	5,484.16	0.00	0.00	0.00	0.00	0.00	5,484.16	0.00	0.00
4	Remove Median Surfacing	1,860.04	1,860.04	0.00	0.00	0.00	0.00	0.00	1,860.04	0.00	0.00
5	Remove Sidewalk	1,478.99	1,478.99	0.00	0.00	0.00	0.00	0.00	1,478.99	0.00	0.00
6	Saw Cut - Full Depth	3,859.68	3,859.68	0.00	0.00	0.00	0.00	0.00	3,859.68	0.00	0.00
7	Remove Monument Sign	5,980.00	5,980.00	0.00	0.00	0.00	0.00	0.00	5,980.00	0.00	0.00
8	Relocate Monument Sign	1,870.00	1,870.00	0.00	0.00	0.00	0.00	0.00	1,870.00	0.00	0.00
9	Clearing and Grubbing	4,382.40	4,382.40	0.00	0.00	0.00	0.00	0.00	4,382.40	0.00	0.00
10	Remove Curb Inlet	685.30	685.30	0.00	0.00	0.00	0.00	0.00	685.30	0.00	0.00
11	Remove Sewer Pipe	749.50	749.50	0.00	0.00	0.00	0.00	0.00	749.50	0.00	0.00
12	Drill and Grout Tie Bars	1,039.44	1,039.44	0.00	0.00	0.00	0.00	0.00	1,039.44	0.00	0.00
13	Construct 8" Concrete	28,327.31	28,327.31	0.00	0.00	0.00	0.00	0.00	28,327.31	0.00	0.00
14	Construct 6" Median	7,999.56	7,999.56	0.00	0.00	0.00	0.00	0.00	7,999.56	0.00	0.00
15	Construct 6" Imprinted (58 SF)	2,085.83	1,361.41	724.42	0.00	0.00	0.00	0.00	2,085.83	0.00	0.00
16	Construct 4" Sidewalk	4,265.70	4,265.70	0.00	0.00	0.00	0.00	0.00	4,265.70	0.00	0.00
17	Construct Curb & Gutter	8,287.06	8,287.06	0.00	0.00	0.00	0.00	0.00	8,287.06	0.00	0.00
18	Construct Curb Inlet	3,652.00	3,652.00	0.00	0.00	0.00	0.00	0.00	3,652.00	0.00	0.00
19	Construct 18" Conc Collar	574.20	574.20	0.00	0.00	0.00	0.00	0.00	574.20	0.00	0.00
20	Construct 18" RCP	2,230.14	2,230.14	0.00	0.00	0.00	0.00	0.00	2,230.14	(0.00)	0.00
21	Aggregate Bedding	198.66	198.66	0.00	0.00	0.00	0.00	0.00	198.66	0.00	0.00
22	Construct Curb Ramp	3,623.04	3,623.04	0.00	0.00	0.00	0.00	0.00	3,623.04	0.00	0.00
23	Detachable Warning Panel	1,056.00	1,056.00	0.00	0.00	0.00	0.00	0.00	1,056.00	0.00	0.00
24	5" White Tape (278 LF)	1,178.72	0.00	1,178.72	0.00	0.00	0.00	0.00	1,178.72	0.00	0.00
25	10" White Tape (186 LF)	1,698.18	0.00	1,698.18	0.00	0.00	0.00	0.00	1,698.18	0.00	0.00
26	12" White Tape (20 LF)	219.00	0.00	219.00	0.00	0.00	0.00	0.00	219.00	0.00	0.00
27	18" White Tape (161 LF)	2,638.79	0.00	2,638.79	0.00	0.00	0.00	0.00	2,638.79	0.00	0.00
28	24" White Tape (424 LF)	9,328.00	0.00	9,328.00	0.00	0.00	0.00	0.00	9,328.00	0.00	0.00
29	White Arrow (6 EA)	2,178.00	0.00	2,178.00	0.00	0.00	0.00	0.00	2,178.00	0.00	0.00
30	White Only (4 EA)	1,320.00	0.00	1,320.00	0.00	0.00	0.00	0.00	1,320.00	0.00	0.00
Original Contract Totals or Page 1 Total			141,521.70	122,236.59	19,285.11	0.00	0.00		141,521.70	(0.00)	0.00

VIERREGGER ELECTRIC CO.

4349 S. 139th Street
OMAHA, NEBRASKA 68137
(402) 896-8008 FAX (402) 896-6559

CONTRACT FOR: 16001 Electrical

ORIGINAL CONTRACT PAGE 1

PROJECT: *96th & Brentwood Traffic Signals*

PROJECT NO: *PWST - 16-001*

VENDOR NO:

PAGE NO: *3* TO: *3*

APPLICATION NUMBER: *Four (4) Final*

APPLICATION DATE: *6-22-18*

PERIOD FROM: *5-5-18* TO: *6-22-18*

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D		E		F STORIED MATERIALS	G TOTAL COMPLETE AND STORIED TO DATE (D+E+F)	H BALANCE TO FINISH (C-G)	I RETAINAGE
			PREVIOUS APPLICATIONS	WORK COMPLETED THIS APPLICATION	WORK IN PLACE	STORIED				
31	Posts & Signs (LS)	825.00	0.00	825.00	0.00	0.00	825.00	100	0.00	0.00
32	Pedestal Pole, Type PP-4	11,646.00	11,646.00	0.00	0.00	0.00	11,646.00	100	0.00	0.00
33	MP-45 Pole	11,883.00	11,883.00	0.00	0.00	0.00	11,883.00	100	0.00	0.00
34	CMP-40-12-40 Pole	10,911.00	10,911.00	0.00	0.00	0.00	10,911.00	100	0.00	0.00
35	CMP-50-12-40 Pole	27,090.00	27,090.00	0.00	0.00	0.00	27,090.00	100	0.00	0.00
36	TS-1 Traffic Signal (6 EA)	4,944.00	0.00	4,944.00	0.00	0.00	4,944.00	100	0.00	0.00
37	TS-1A Traffic Signal (4 EA)	2,944.00	0.00	2,944.00	0.00	0.00	2,944.00	100	0.00	0.00
38	TS-1LF Traffic Signal (2 EA)	1,892.00	0.00	1,892.00	0.00	0.00	1,892.00	100	0.00	0.00
39	TS-1LFF Traffic Signal (2 EA)	2,178.00	0.00	2,178.00	0.00	0.00	2,178.00	100	0.00	0.00
40	PS-1 Ped Signal (8 EA)	5,192.00	0.00	5,192.00	0.00	0.00	5,192.00	100	0.00	0.00
41	PPB Pushbutton (8 EA)	2,152.00	0.00	2,152.00	0.00	0.00	2,152.00	100	0.00	0.00
42	Controller	13,015.00	13,015.00	0.00	0.00	0.00	13,015.00	100	0.00	0.00
43	Controller Cabinet	2,450.00	2,450.00	0.00	0.00	0.00	2,450.00	100	0.00	0.00
44	PB-6 Pull Box	2,988.00	2,988.00	0.00	0.00	0.00	2,988.00	100	0.00	0.00
45	2" Conduit Trenched	916.40	916.40	0.00	0.00	0.00	916.40	100	0.00	0.00
46	3" Conduit Bored	13,625.28	13,625.28	0.00	0.00	0.00	13,625.28	100	0.00	0.00
47	Service Cable	495.00	495.00	0.00	0.00	0.00	495.00	100	0.00	0.00
48	Service Entrance Cable	460.00	460.00	0.00	0.00	0.00	460.00	100	0.00	0.00
49	Service Disconnect Ped	4,480.00	4,480.00	0.00	0.00	0.00	4,480.00	100	0.00	0.00
50	16/C Signal Cable	2,594.20	2,594.20	0.00	0.00	0.00	2,594.20	100	0.00	0.00
51	Street Light Cable	1,883.63	1,883.63	0.00	0.00	0.00	1,883.63	100	0.00	0.00
52	Pushbutton Cable	1,368.51	1,368.51	0.00	0.00	0.00	1,368.51	100	0.00	0.00
53	Grounding Cable	515.44	515.44	0.00	0.00	0.00	515.44	100	0.00	0.00
54	200W Street Light Luminaire (3 EA)	1,950.00	0.00	1,950.00	0.00	0.00	1,950.00	100	0.00	0.00
55	Install Overhead Signs (LS)	4,638.00	0.00	4,638.00	0.00	0.00	4,638.00	100	0.00	0.00
56	Radar Vehicle Detection (LS)	28,392.00	0.00	28,392.00	0.00	0.00	28,392.00	100	0.00	0.00
57	Temp Traffic Control (0.25 LS)	3,520.00	2,640.00	880.00	0.00	0.00	3,520.00	100	0.00	0.00
X-1	Change Order No. 1	(418.00)	(418.00)	0.00	0.00	0.00	(418.00)		0.00	0.00
X-2	Change Order No. 2	4,580.90	4,580.90	0.00	0.00	0.00	4,580.90		0.00	0.00
X-3	Change Order No. 3	10,536.80	10,536.80	0.00	0.00	0.00	10,536.80		0.00	0.00
X-4	Change Order No. 4	2,687.58	2,687.58	2,687.58	0.00	0.00	2,687.58		0.00	0.00
SM	Stored Materials	0.00	33,508.00	(33,508.00)	0.00	0.00	0.00		0.00	0.00
Original Projected Totals or Page 1 Total		324,167.36	284,344.75	44,761.61	0.00	0.00	324,167.36	100	(0.00)	0.00

321,719.86
85NK
6-29-2018