

**CITY OF LA VISTA
MAYOR AND CITY COUNCIL REPORT
JULY 5, 2022 AGENDA**

Subject:	Type:	Submitted By:
CITY CENTRE MUSIC VENUE, LLC AND ASTRO THEATER, LLC APPLICATION FOR PAYMENT – DISBURSEMENT OF EDP AWARD FUNDS	◆ RESOLUTION ORDINANCE RECEIVE/FILE	RITA RAMIREZ ASSISTANT CITY ADMINISTRATOR

SYNOPSIS

An application for payment of a portion of Economic Development Program (EDP) Award funds has been submitted by City Centre Music Venue, LLC and Astro Theater, LLC for work completed to date on the Astro Theater in the amount of \$831,300.09.

FISCAL IMPACT

The FY21/FY22 Biennial Budget provides funding for the EDP award for the Astro Theater project.

RECOMMENDATION

Approval.

BACKGROUND

On September 3, 2021 an Economic Development Program Agreement was executed by the City of La Vista, City Centre Music Venue, LLC and Astro Theater, LLC, authorizing an EDP award of up to \$5,500,000 to be used in conjunction with other funding sources for constructing and equipping the Astro Theater project.

Subsequently, on December 17, 2021 an Amended and Restated Disbursement Agreement was executed by all parties directing how funds, including the EDP award from the City of La Vista, would be disbursed. The agreement outlines several requirements that must be met prior to any disbursement of funds.

Construction of the Astro Theater commenced in the fall of 2021, and the City has received a sixth request for payment* of EDP funds for the project in the amount of \$831,300.09. City staff have reviewed the documentation submitted with the pay request to assure compliance with the disbursement agreement and has obtained copies of all documents required by the agreement. The City Engineer and Chief Building Official have reviewed the pay request documentation and verified that it coincides with the construction progress they have observed on site. Copies of all documentation are on file in the office of the City Clerk.

As construction progresses and additional pay requests are submitted for the remainder of the EDP award, we will continue to follow the process of ensuring that all required documentation has been received and that completed work has been verified by the City Engineer and the Chief Building Official. Subsequent to those verifications, pay requests will be placed on the Council agenda for approval.

*Note: The Application for Payment indicates this is Pay Request No. 8, however this is the sixth request for disbursement of EDP funds from La Vista. City Centre Music Venue LLC is required by the disbursement agreement to use this application for payment requests from all lending agencies as well as the City of La Vista, resulting in the requests being numbered consecutively as they are issued.

EDP Award Total	Pay Application			% of Total	Remaining Balance
	Number	Amount	Date		
\$5,500,000.00	1	\$166,420.42	2/1/22	3.03%	\$5,333,579.58
	2	\$268,288.26	2/15/22	7.90%	\$5,065,291.32
	3	\$163,869.70	3/15/22	10.88%	\$4,901,421.62
	4	\$259,549.32	4/19/22	15.6%	\$4,641,872.30
	5	\$636,290.65	5/17/22	27.17%	\$4,005,581.65
	6	\$831,300.09	7/5/22	42.29%	\$3,174,281.56

City of La Vista
8116 Park View Blvd
La Vista, NE 68128
P: (402) 331-4343
CityofLaVista.org

ECONOMIC DEVELOPMENT PROGRAM – DISBURSEMENT REQUEST FORM



Date of Request: 6/28/22 Project Name: Astro Theater – City Centre Music Venue, LLC

Project Address: Lot 13, La Vista City Centre

Request Amount: \$831,300.09

Request No.: 6

See attached for funding disbursement request details.

CITY OF LA VISTA APPROVALS

Assistant City Administrator, Rita Ramirez



(Signature)

☐ No Comments

☐ Comments (see below):

6/29/22
(Date)

City Engineer, Pat Dowse



(Signature)

☒ No Comments

☐ Comments (see below):

6/29/22
(Date)

Chief Building Official, Jeff Sinnett


(Signature)

☒ No Comments

☐ Comments (see below):

6/29/22
(Date)

Comments/Contingencies:

Approved by City Council?

☐ Yes: Date _____

☐ No

CITY+VENTURES

Astro Theater
Disbursement Summary
Date: 6/24/2022

Date: 6/24/2022		9/2/2021				Disbursements											
Code	Description	Project Cost at Financial Close	Cumulative Adjustments	Current Total Project Cost	Costs Paid Thru Closing	Interest/Fees to Date	10/18/21	12/6/21	1/4/22	1/16/22	2/24/22	3/15/22	4/27/22	6/24/22	Completed to Date	Percent Complete	Balance to Finish
Sources of Funds																	
	Owner Cash	\$4,080,000		\$4,080,000	\$3,488,331		\$222,704.16	\$0.00	\$368,965.00		\$0.00				4,080,000.16	100.00%	\$0
	Senior Loan	\$8,750,000		\$8,750,000											0.00	0.00%	\$8,750,000
	LaVista Economic Development Program	\$5,500,000		\$5,500,000					\$166,420.42	\$268,288.26	\$163,869.70	\$259,549.32	\$636,290.65	\$831,300.09	2,325,718.44	42.29%	\$3,174,282
	TIF	\$3,000,000		\$3,000,000		\$0.00	\$0.00	\$612,032.85	\$235,573.62	\$0.00	\$0.00				1,268,573.69	42.29%	\$1,731,426
	PACE	\$3,000,000		\$3,000,000		\$0.00	\$0.00	\$612,032.85	\$235,573.62	\$0.00	\$0.00				847,606.47	28.25%	\$2,152,394
	Total Sources of Cash	\$24,330,000	\$0	\$24,330,000	\$3,488,331	\$0.00	\$222,704.16	\$612,032.85	\$861,733.81	\$414,627.31	\$253,253.17	\$401,121.67	\$983,358.28	\$1,284,736.51	\$8,521,898.76	35.03%	\$15,808,101.24
Uses of Funds																	
100	Acquisition and Closing Costs	\$2,512,476		\$2,512,476	\$2,512,476.17	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$2,512,476.17	100.00%	\$0
110	Due Diligence	\$0		\$0	\$0.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$0.00	0.00%	\$0
200	Building Construction & Site	\$15,662,861	\$413,933	\$16,076,794	\$42,821.60	\$143,830.77	\$250,405.13	\$763,410.71	\$200,662.62	\$249,759.14	\$401,121.67	\$604,138.60	\$1,275,214.17	\$3,931,364.41	24.45%	\$12,145,429	
201	Building Signage	\$100,000		\$100,000	\$0.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$0.00	0.00%	\$100,000
205	Permits, Utilities Developer Direct Pay	\$104,196		\$104,196	\$0.00	\$68,773.39	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$68,773.39	66.00%	\$35,423
210	FF&E	\$2,500,000		\$2,500,000	\$0.00	\$ -	\$ -	\$97,801.85	\$213,964.69	\$ -	\$ -	\$ -	\$376,206.18	\$ -	\$687,972.72	27.52%	\$1,812,027
300	Working Capital	\$500,000		\$500,000	\$0.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$0.00	0.00%	\$500,000
310	Design - A / E / I	\$1,136,000	(\$155,570)	\$980,430	\$696,075.23	\$6,500.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$3,013.50	\$8,861.75	\$714,450.48	72.87%	\$265,980
320	Construction Interest & Inspections	\$618,750		\$618,750	\$0.00	\$3,600.00	\$256.25	\$521.25	\$ -	\$3,494.03	\$ -	\$ -	\$ -	\$660.59	\$8,532.12	1.38%	\$610,218
325	Financing Fee	\$108,000		\$108,000	\$108,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$108,000.00	100.00%	\$0
330	TIF Expense	\$17,382		\$17,382	\$17,382.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$17,382.00	100.00%	\$0
340	PACE Financing Fees / Capitalized Interest	\$450,000	(\$79,379)	\$370,621	\$9,250.00	\$ -	\$361,371.47	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$370,621.47	100.00%	\$0
350	Legal & Accounting	\$78,394		\$78,394	\$78,394.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$78,394.00	100.00%	\$0
360	Builders Risk	\$23,932		\$23,932	\$23,932.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$23,932.00	100.00%	\$0
370	Development Fee	\$292,608		\$292,608	\$0.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$0	0.00%	\$292,608
380	Development Contingency	\$225,401	(\$178,983.72)	\$46,417	\$0.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$0	0.00%	\$46,417
	Total Uses of Cash	\$24,330,000	\$0	\$24,330,000	\$3,488,331	\$ -	\$222,704.16	\$612,032.85	\$861,733.81	\$414,627.31	\$253,253.17	\$401,121.67	\$983,358.28	\$1,284,736.51	\$8,521,898.76	35.03%	\$15,808,101.24

EXHIBIT C
APPLICATION FOR PAYMENT

Request No. 8

Date: 06/24/2022

Amount Requested \$ 831,300.09

To: American National Bank; Petros PACE Finance Titling Trust; Farmers State Bank; City of La Vista; TitleCore National, LLC

Reference is hereby made to that certain Disbursement Agreement (the "Agreement"), dated as of [**], 2021, by and among CITY CENTRE MUSIC VENUE, LLC, a Nebraska limited liability company ("Improvement Owner"), ASTRO THEATER, LLC, a Nebraska limited liability company ("Tenant"), AMERICAN NATIONAL BANK, a national banking association ("Construction Lender"), PETROS PACE FINANCE TITLING TRUST, a Delaware statutory trust, ("PACE Lender"), FARMERS STATE BANK, a Nebraska state banking corporation ("TIF Lender"), the CITY OF LA VISTA, a Nebraska municipal corporation (the "City" and, together with Construction Lender, PACE Lender and TIF Lender, each a "Lender" and, collectively, the "Lenders"), and TITLECORE NATIONAL, LLC, a Nebraska limited liability company (the "Disbursing Agent"). Capitalized terms used and not otherwise defined herein have the meanings set forth in the Agreement.

The undersigned hereby requests the disbursement of construction funds in accordance with this request, and hereby certifies as follows:

1. The amounts requested either have been paid by the Improvement Owner or Tenant, as applicable, or are justly due to contractors, subcontractors, materialmen, engineers, architects or other persons (whose names are stated on Attachment I hereto and whose invoices are attached hereto) in accordance with the invoice(s) attached hereto who have performed necessary and appropriate work or furnished necessary and appropriate materials, equipment or furnishings in the acquisition, construction and installation of the Project.
2. All construction of the Project prior to the date hereof has been done in substantial accordance with the Plans and all funds previously disbursed by a Lender have been used for one or more purposes permitted under the Financing Agreements for such Lender.
3. The funds from the requested Advance will be used for one or more purposes permitted under the Financing Agreements.
4. Attached hereto is a completed AIA Document G702 or equivalent document, signed by the General Contractor and a list of the applicable payees if payment will be made to an entity or entities other than the General Contractor.
5. True and correct copies of the bills or invoices to be paid with the requested Advance are enclosed herewith, along with conditional lien waivers from all contractors, subcontractors and material suppliers to be paid with the requested Advance and unconditional lien waivers from all contractors, subcontractors and material suppliers paid with the proceeds of prior Advances.
6. Attached hereto is a certification by the Architect certifying that work has been completed and materials are in place as indicated by the request for payment of the General Contractor.

7. The improvements constructed as part of the Project, as completed to date, do not and, if completed in substantial accordance with the Plans, will not, violate any laws.
8. Other than liens and encumbrances permitted by the terms of the Financing Agreements, no liens of any kind have been filed against Improvement Owner, Tenant or the Project (and, to the knowledge of Improvement Owner and Tenant, no stop notice of any kind has been filed or served with respect to any construction work previously performed), or a payment or discharge bond sufficient to protect Lenders and their respective interests in the Project have been recorded as required by applicable Laws.
9. All governmental licenses and permits required for the Project, as completed to date, have been obtained and will be exhibited to Lenders upon request.

CITY CENTER MUSIC VENUE, LLC, a Nebraska limited liability company

By: _____

Name: Christopher L. Erickson

Title: Manager

ASTRO THEATER, LLC, a Nebraska limited liability company

By: _____

Name: Jim Johnson

Title: Manager