

WEEKLY PROGRESS REPORT

CONTRACTOR NL & L ← PA TO MLFL

PROJECT East La Vista Sewer and Pavement Rehab.

WEEK ENDING DATE 09/28/24

PROJECT NO. M376(228)

PROJECT STATUS: IN PROGRESS

REPORT NO. 78

DAY/DATE	ACTIVITY	Hours	CHARGE	SUMMARY	
	02 Jan 2024 Start of Phase 2, Calendar/Work Days will reflect the phase 2 calendar day quantity and percentages			Paving - Total Value of Work This Period	\$568,763.10
SUNDAY	No work on site, No pay items	0	y	Sewer - Total Value of Work This Period	\$12,065.00
09/22/24				Paving - Total Value of Work To Date	\$2,178,333.58
				Sewer - Total Value of Work To Date	\$2,000,561.65
MONDAY	Temps 72/48, NLL 0700-1730, HGM 0730-1730, Omni 0700-1700, Sewer crew Backfilled manholes, set chimneys and backfilled, Paving crew installed new pavement drive/sidewalks west side of street, started removal operations 110+113+22 NB lane. Omni started asphalt overlay 5 69th st, La Vista dr, Florence, S 71st Ave. Pay Items: #23 TTC Sewer and pavement. 39, 3P rem drive 71 sy, 4P rem sdwk 902 sf, 24P const sdwk 486 sf, 15P const drive 99.10 sy, 8 asphalt install 870.41 tons, 21 frame seal 2 ea, 22 frame and cover 2 ea, CO1A 56 Ina/rebuild junction box 4,175 ea. See comment for CO1A 56 breakdown	12	Y	Pro-rated Adjustment to Value of Stored Materials This Period	\$0.00
09/23/24				Total Value of Stored Materials Remaining To Date	\$0.00
TUESDAY	Temps 78/54, NLL 0700-1700, hgm 0800-1645, Sewer crew cont work on new main and serv lats, Paving crew subgrade prep NB, Thiele multiple trips and tests. Installed new pavement 114+19 to 113+22 RT, Pay Items: CO2 58 install 8" sanitary main, 11p const 134.72 sy, 2P rem pavement 134.72 sy, 17P subgrade prep 134.72 sy, co2 58 inst new 8" main 14.0 in ft	13	Y	Estimated Contract Value	\$ 4,822,962.10
09/24/24				Percent Complete By Value	87%
WEDNESDAY	Temps 61/49, nll 0700-1700, hgm 0700-1800, thiele, omni 0700-1800, Sewer crew cont new main and serv lat install work. Paving crew install pavement 110+80to 113+22, Omni const asphalt overlay install, S 71st ave, gertrude, 70th st, Josephine. Pay Items: 2P rem pavement 336.11 sy, 17P subgrade prep 336.11 sy, 11P 7" pcc pavement 336.11 sy, 24P const sidewalk 108 sf, 15P const drive 31.97 sy, co2 58 14 in ft, 8 1043.00	12	Y	Contract Calendar / Work Days	551
09/25/24				Calendar / Work Days This Period	7
THURSDAY	Temps 82/51, nll 0700-1630, hgm 0700-1800, omni 0700-1600, sewer crew cont serv lat and new main work 7213 house, paving crew installed drives and walks east side 89th, Omni finished asphalt installation la vista, gertrude, edna. Pay Items: 24P const sdwk 265.8 sf, 15P const drive 59.22 sy, 8 590.01 tons, 33 rem serv 13', 34 inst serv lat 28 ft, CO2 58 8" main 14	12	Y	Calendar / Work Days Used To Date	545
09/26/24				Percent Time Used	99%
FRIDAY	Temps 85/50, NLL 0700-1530, hgm 0800-1500, Sewer crew cont new main installation 7210 house number, paving crew removing forms pavement previously installed. Pay Items CO2 58 14ft, 33 rem serv lat 10', 34 inst serv lat 5.0 ft	9	Y	% Retained Paving/Sewer	10.0000%
09/27/24				Amount Retained to Date Paving	\$217,833.38
				Amount Retained To Date Sewer	\$200,056.17
SATURDAY	Temp 89/54, NLL 0700-1100, Paving crw removing forms sidewalks/drives west side st, backfilling. Hgm check and open NB lanes and drives west side. No pay items	4	Y	Net Amount Due To Date	\$3,761,005.70
09/28/24				Total Incentive Earned / Disincentive Assessed To Date	\$0.00
Other Comments Note: CIPP reviewed, Engineer stamped design and analysis submitted. Installed quantities to be paid, note some areas have needed repair of lateral openings. Contractor notified of the repair work needed. Payments to follow. As noted, liner installed has noted defects that need to be corrected for acceptance. Agreed to VF price for new manholes of \$750. per VF, 23.38 VF installed Josephin x \$700.0 = 16366.00. 16366/4200=3.897 ea.		Net Amount Due To Date Including Incentive Earned / Disincentive Assessed		\$3,761,005.70	
		Total Previous Payments To Date		\$2,681,588.47	
		Amount Due To Date		\$1,079,419.23	

CONTRACTOR / DATE

Paula Pogge, HGM Associates, INC. 30 Sept 2024

PROJECT REPRESENTATIVE / DATE

Paula Pogge

Digitally signed by Paula Pogge
Date: 2024.10.01 07:19:25 -05'00'

PROJECT MANAGER / DATE

10/1/24

CITY CONSTRUCTION ENGINEER / DATE

OK TO PAY
PMD 10/1/24
02.71.0917.000 - SEWR13001
SEWER = 229,165.65
STREET = 850,253.58

WEEKLY PROGRESS REPORT

PAYMENT FOR WORK PERFORMED

Line	Item Number	Item	Bid Quantity	Bid Price	Unit	Quantity This Period	Amount This Period	% Complete	Quantity To Date	Amount To Date
1	Paving 1	Mobilization/Demobilization	1.00	\$156,000.00	LS	-	\$0.00	100.0%	1.00	\$156,000.00
2	Paving 2	Remove Pavement	7,747.00	\$11.00	SY	470.83	\$5,179.13	103.0%	7,947.64	\$87,424.04
3	Paving 3	Remove Concrete Driveway	701.00	\$11.00	SY	71.00	\$781.00	141.0%	987.93	\$10,867.23
4	Paving 4	Remove Sidewalk - Paving	7,396.00	\$2.00	SF	902.00	\$1,804.00	139.0%	10,279.86	\$20,559.72
5	5	Remove Concrete Curb and Gutter	1,750.00	\$12.00	LF	-	\$0.00	163.0%	2,851.70	\$34,220.40
6	6	Perform Cold Planning-Asphalt	25,920.00	\$6.50	SY	-	\$0.00	84.0%	21,818.72	\$141,821.68
7	7	Perform 2" Cold Planning - Concrete	50.00	\$7.00	SY	-	\$0.00	336.0%	168.00	\$1,176.00
8	8	Construct Asphalt Surface Course SPR (PG 64-34)	2,860.00	\$187.11	Ton	2,503.15	\$468,364.40	88.0%	2,503.15	\$468,364.40
9	9	Construct Asphalt Surface Wedge SPR 3/8" Fine (PG 64-34)	72.00	\$188.00	Ton	-	\$0.00	0.0%	-	\$0.00
10	10	Concrete Base Repair	5,400.00	\$72.00	SY	-	\$0.00	38.0%	2,049.78	\$147,584.16
11	Paving 11	Construct 7" Concrete Pavement - Type L65 - Paving	7,575.00	\$75.00	SY	470.83	\$35,312.25	109.0%	8,259.46	\$619,459.50
12	12	Construct 7" Concrete Pavement - Type L 85 - Paving	100.00	\$78.00	SY	-	\$0.00	0.0%	-	\$0.00
13	13	Construct 10" Concrete Pavement - Type L65	96.00	\$92.00	SY	-	\$0.00	35.0%	33.33	\$3,066.36
14	14	Construct Concrete Curb and Gutter	1,750.00	\$42.00	LF	-	\$0.00	163.0%	2,851.70	\$119,771.40
15	Paving 15	Construct 6" Driveway - Type L65 - Paving	841.00	\$59.00	SY	190.29	\$11,227.11	113.0%	950.79	\$56,096.61
16	16	Construct 6" Driveway - Type L85	50.00	\$62.00	SY	-	\$0.00	0.0%	-	\$0.00
17	Paving 17	Subgrade Preparation - Paving	9,537.00	\$3.50	SY	470.83	\$1,647.91	38.0%	3,591.80	\$12,571.30
18	18	Adjust Utility Valve to Grade	12.00	\$800.00	EA	-	\$0.00	33.0%	4.00	\$3,200.00
19	19	Adjust Manhole to Grade	30.00	\$800.00	EA	-	\$0.00	3.0%	1.00	\$800.00
20	20	Remove & Replace Curb inlet Top	5.00	\$3,200.00	EA	-	\$0.00	120.0%	6.00	\$19,200.00
21	21	Install Manhole Ring and Cover	8.00	\$700.00	EA	2.00	\$1,400.00	50.0%	4.00	\$2,800.00
22	22	Install External Frame Seal	8.00	\$750.00	EA	2.00	\$1,500.00	25.0%	2.00	\$1,500.00
23	23	Traffic Control - Sewer and Pavement Construction	1.00	\$50,000.00	LS	0.3900	\$19,500.00	94.0%	0.9374	\$46,870.00
24	Paving 24	Construct 4" PCC Sidewalk - Paving	5,021.00	\$8.75	SF	839.60	\$5,667.30	170.0%	8,525.99	\$57,550.43
25	25	Construct 6" PCC Sidewalk	524.00	\$7.50	SF	-	\$0.00	192.0%	1,006.15	\$7,546.13
26	26	Construct PCC Curb Ramp	1,370.00	\$14.00	SF	-	\$0.00	66.0%	898.36	\$12,577.04
27	27	Construct Detectable Warning Panel	441.00	\$45.00	SF	-	\$0.00	60.0%	264.00	\$11,880.00
28	28	Construct Sidewalk Curb Wall	241.00	\$40.00	LF	-	\$0.00	343.0%	826.50	\$33,060.00
29	29	Install Seeding - Type A	1,922.00	\$3.75	SY	-	\$0.00	46.0%	879.29	\$3,297.34
30	30	Install Rolled Erosion Control - Type 1	1,922.00	\$3.00	SY	-	\$0.00	53.0%	1,020.12	\$3,060.36

WEEKLY PROGRESS REPORT

PAYMENT FOR WORK PERFORMED

Line	Item Number	Item	Bid Quantity	Bid Price	Unit	Quantity This Period	Amount This Period	% Complete	Quantity To Date	Amount To Date
31	31	Install Curb Inlet Protection	2.00	\$125.00	EA	-	\$0.00	350.0%	7.00	\$875.00
32	32	Install Concrete Washout	1.00	\$3,500.00	EA	-	\$0.00	0.0%	-	\$0.00
52	P 52	Construct Temporary Aggregate Surface Course	200.00	\$20.00	Ton	-	\$0.00	527.0%	1,053.52	\$21,070.40
S1	Sewer 1	Sewer Mobilization/Demobilization	1.00	\$144,000.00	LS	-	\$0.00	100.0%	1.00	\$144,000.00
S2	Sewer 2	Remove Pavement - Sewer	5,052.00	\$11.00	SY	-	\$0.00	185.0%	9,345.45	\$102,799.95
S3	Sewer 3	Remove Concrete Driveway - Sewer	3,940.00	\$11.00	SY	-	\$0.00	26.0%	1,017.40	\$11,191.40
S4	Sewer 4	Remove Sidewalk - Sewer	7,152.00	\$2.00	SF	-	\$0.00	35.0%	2,499.20	\$4,998.40
S11	Sewer 11	Construct 7" Concrete Pavement - Type L65 - Sewer	7,077.00	\$75.00	SY	-	\$0.00	125.0%	8,863.29	\$664,746.75
S15	Sewer 15	Construct 6" Driveway - Sewer	1,915.00	\$59.00	SY	-	\$0.00	55.0%	1,053.00	\$62,127.00
S17	Sewer 17	Subgrade Preparation - Sewer	7,121.00	\$3.50	SY	-	\$0.00	26.0%	1,842.58	\$6,449.03
S24	Sewer 24	Construct 4" PCC Sidewalk - Sewer	7,152.00	\$6.75	SF	-	\$0.00	34.0%	2,410.20	\$16,268.85
33	33	Remove & Dispose 12" or Smaller Sewer Pipe	5,390.00	\$20.00	LF	23.00	\$460.00	73.0%	3,921.42	\$78,428.40
34	34	Construct 6" PVC Sanitary Sewer Pipe (Service Line)	4,885.00	\$65.00	LF	31.00	\$2,015.00	74.0%	3,635.09	\$236,280.85
35	35	Construct 6" Sanitary Sewer Service Riser (Over 12' Depth)	467.00	\$70.00	VF	-	\$0.00	3.0%	14.00	\$980.00
36	36	Construct 8" PVC Sanitary Sewer Pipe SDR 26 (Point Repairs)	24.00	\$175.00	LF	-	\$0.00	1239.0%	297.33	\$52,032.75
37	37	Construct 8" PVC Sanitary Sewer Pipe SDR 26 (Point Repairs , Over 15' Depth)	12.00	\$175.00	LF	-	\$0.00	42.0%	5.00	\$875.00
38	38	Construct 8" Sanitary Sewer Concrete Cradle	1.00	\$1,200.00	EA	-	\$0.00	100.0%	1.00	\$1,200.00
39	39	Install 8" CIPP Liner	10,138.00	\$45.00	LF	-	\$0.00	64.0%	6,531.14	\$293,901.30
40	40	Install 15"CIPP Liner	927.00	\$65.00	LF	-	\$0.00	57.0%	529.69	\$34,429.85
41	41	Re-Instate Service lines	310.00	\$100.00	EA	-	\$0.00	61.0%	189.00	\$18,900.00
42	42	CIPP End Seal, 8-in	79.00	\$195.00	EA	-	\$0.00	61.0%	48.00	\$9,360.00
43	43	CIPP End Seal, 15-in	9.00	\$260.00	EA	-	\$0.00	67.0%	6.00	\$1,560.00
44	44	Perform Pre-CIPP CCTV Pipeline Inspection	11,794.00	\$4.50	LF	-	\$0.00	77.0%	9,047.00	\$40,711.50
45	45	Perform Post-CIPP CCTV Pipeline Inspection	11,065.00	\$3.00	LF	-	\$0.00	64.0%	7,060.83	\$21,182.49
46	46	Jet Existing Sanitary Sewer	11,065.00	\$2.75	LF	-	\$0.00	82.0%	9,047.00	\$24,879.25
47	47	Perform Cementitious Manhole Rehabilitation 48" Dia Type A	337.00	\$250.00	VF	-	\$0.00	0.0%	-	\$0.00
48	48	Perform Cementitious Manhole Rehabilitation 48" Dia Type B	124.00	\$300.00	VF	-	\$0.00	0.0%	-	\$0.00
49	49	By-pass pumping	1.00	\$30,000.00	LS	-	\$0.00	61.0%	0.61	\$18,300.00
50	50	Traffic Control - Sewer CIPP Liner Install	1.00	\$20,000.00	LS	-	\$0.00	28.0%	0.28	\$5,600.00
51	51	Mobilization/Demobilization Sewer CIPP Liner Install	1.00	\$40,000.00	LS	-	\$0.00	100.0%	1.00	\$40,000.00

WEEKLY PROGRESS REPORT

PAYMENT FOR WORK PERFORMED

Line	Item Number	Item	Bid Quantity	Bid Price	Unit	Quantity This Period	Amount This Period	% Complete	Quantity To Date	Amount To Date
61	CO1 53	Install 15" RCP Storm Sewer - CO 1	98.00	\$73.00	LF	-	\$0.00	163.0%	160.00	\$11,680.00
62	CO1 54	Excavation for Pipe,	22.00	\$200.00	HR	-	\$0.00	200.0%	44.00	\$8,800.00
63	CO1 55	3/4" Limestone Pipe Bedding	217.00	\$29.50	Ton	-	\$0.00	75.0%	162.85	\$4,804.08
64	CO1A 56	Rebuild curb inlets/junction box	4.00	\$4,200.00	ea	3.90	\$16,380.00	273.0%	10.90	\$45,780.00
65	CO1A 57	Remove existing inlets	3.00	\$500.00	ea	-	\$0.00	200.0%	6.00	\$3,000.00
66	CO2 58	Remove and replace 8" Sanitary Sewer Main S 71st St.	729.00	\$137.00	LF	70.00	\$9,590.00	109.0%	798.24	\$109,358.88
67	0	0	-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
68	0	0	-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
69	0	0	-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
70	0	0	-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
71	0	0	-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
72	0	0	-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
73	0	0	-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
74	0	0	-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
75	0	0	-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
76	0	0	-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
77	0	0	-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
78	0	0	-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
79	0	0	-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
80	0	0	-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
81	0	0	-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
82	0	0	-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
83	0	0	-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
84	0	0	-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
85	0	0	-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
86	0	0	-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
87	0	0	-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
88	0	0	-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
89	0	0	-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
90	0	0	-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00

WEEKLY PROGRESS REPORT

PAYMENT FOR WORK PERFORMED

Line	Item Number		Item	Bid Quantity	Bid Price	Unit	Quantity This Period	Amount This Period	% Complete	Quantity To Date	Amount To Date
91	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
92	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
93	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
94	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
95	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
96	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
97	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
98	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
99	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
100	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
101	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
102	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
103	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
104	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
105	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
106	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
107	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
108	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
109	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
110	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
111	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
112	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
113	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
114	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
115	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
116	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
117	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
118	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
119	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
120	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00

WEEKLY PROGRESS REPORT

PAYMENT FOR WORK PERFORMED

Line	Item Number		Item	Bid Quantity	Bid Price	Unit	Quantity This Period	Amount This Period	% Complete	Quantity To Date	Amount To Date
121	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
122	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
123	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
124	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
125	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
126	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
127	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
128	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
129	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
130	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
131	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
132	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
133	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
134	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
135	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
136	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
137	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
138	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
139	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
140	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
141	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
142	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
143	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
144	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
145	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
146	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
147	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
148	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
149	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
150	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00

WEEKLY PROGRESS REPORT

PAYMENT FOR WORK PERFORMED

Line	Item Number		Item	Bid Quantity	Bid Price	Unit	Quantity This Period	Amount This Period	% Complete	Quantity To Date	Amount To Date
151	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
152	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
153	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
154	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
155	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
156	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
157	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
158	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
159	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
160	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
161	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
162	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
163	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
164	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
165	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
166	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
167	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
168	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
169	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
170	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
171	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
172	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
173	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
174	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
175	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
176	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
177	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
178	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
179	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
180	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00

WEEKLY PROGRESS REPORT

PAYMENT FOR WORK PERFORMED

Line	Item Number		Item	Bid Quantity	Bid Price	Unit	Quantity This Period	Amount This Period	% Complete	Quantity To Date	Amount To Date
181	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
182	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
183	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
184	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
185	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
186	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
187	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
188	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
189	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
190	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
191	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
192	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
193	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
194	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
195	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
196	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
197	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
198	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
199	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
200	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
201	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
202	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
203	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
204	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
205	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
206	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
207	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
208	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
209	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
210	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00

WEEKLY PROGRESS REPORT

PAYMENT FOR WORK PERFORMED

Line	Item Number		Item	Bid Quantity	Bid Price	Unit	Quantity This Period	Amount This Period	% Complete	Quantity To Date	Amount To Date
211	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
212	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
213	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
214	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
215	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
216	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
217	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
218	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
219	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
220	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
221	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
222	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
223	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
224	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
225	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
226	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
227	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
228	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
229	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
230	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
231	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
232	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
233	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
234	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
235	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
236	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
237	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
238	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
239	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
240	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00

WEEKLY PROGRESS REPORT

PAYMENT FOR WORK PERFORMED

Line	Item Number		Item	Bid Quantity	Bid Price	Unit	Quantity This Period	Amount This Period	% Complete	Quantity To Date	Amount To Date
241	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
242	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
243	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
244	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
245	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
246	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
247	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
248	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
249	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
250	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
251	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
252	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
253	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
254	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
255	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
256	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
257	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
258	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
259	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
260	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
261	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
262	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
263	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
264	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
265	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
266	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
267	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
268	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
269	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
270	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00

WEEKLY PROGRESS REPORT

PAYMENT FOR WORK PERFORMED

Line	Item Number		Item	Bid Quantity	Bid Price	Unit	Quantity This Period	Amount This Period	% Complete	Quantity To Date	Amount To Date
271	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
272	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
273	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
274	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
275	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
276	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
277	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
278	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
279	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
280	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
281	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
282	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
283	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
284	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
285	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
286	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
287	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
288	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
289	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
290	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
291	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
292	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
293	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
294	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
295	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
296	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
297	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
298	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
299	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
300	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00

WEEKLY PROGRESS REPORT

PAYMENT FOR WORK PERFORMED

Line	Item Number		Item	Bid Quantity	Bid Price	Unit	Quantity This Period	Amount This Period	% Complete	Quantity To Date	Amount To Date
301	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
302	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
303	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
304	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
305	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
306	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
307	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
308	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
309	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
310	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
311	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
312	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
313	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
314	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
315	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
316	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
317	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
318	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
319	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
320	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
321	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
322	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
323	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
324	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
325	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
326	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
327	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
328	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
329	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00
330	0	0		-	\$0.00	0	-	\$0.00	#VALUE!	-	\$0.00